

Weekly Construction Update – Friday 10th March 2017

Ashby-de-la-Zouch, Junction 13 – A42/A511/A512 Improvements

THIS WEEK

The installation of the new footway has taken place on the western approach between the A511 and Lountside. New kerbs have been laid on the splitter island at the junction along with surfacing to the new pedestrian footway. Drainage kerbs have been installed in preparation for the dedicated left turn lane from the A511 to the A42 north and Flagstaff Park. Installation works are ongoing on the infrastructure for the new signalised pedestrian crossing.

robert

NEXT WEEK

The surfacing of the new dedicated left turn lane on the A511 heading towards the A42 north and Flagstaff Park will commence. Excavation works will be underway in the western verge in this area, in preparation for the installation of the infrastructure to accommodate the new traffic signals and street lighting columns.

Pedestrians will remain relocated from the footway into the left turn lane into the temporary walkway with protective barriers in place, until works are completed during the week, to surface the new pedestrian footway.

ADVANCE NOTICE

Night time resurfacing works will commence on Sunday/Monday 19th/20th March 2017. The works will be carried out between 8:00 pm and 6:00 am.

PROGRESS PHOTOS



Eurovia dedicated Public Liaison Officer Joanne Plews
Tel: 07768 940 187 from Mon-Fri 08:00 to 18:00 hours
Email: joanne.plews@eurovia.co.uk

Emergency Out of Hours Contact: Tel: 0113 277 5360 (for Traffic management issues only)