

Weekly Construction Update – Friday 17th March 2017

Ashby-de-la-Zouch, Junction 13 – A42/A511/A512 Improvements

THIS WEEK

Drainage kerbs have been installed and carriageway surfacing has been undertaken on the new dedicated left turn lane on the A511, heading towards the A42 north and Flagstaff Park. Excavation works are ongoing in the eastern verge of the area, in preparation for the installation of new traffic light signals and street lighting columns. Works have commenced to install ducting for the new traffic signals on the splitter island at the junction of the roundabout and the A511 towards Ashby. Profiling earth works are currently taking place to level the eastern verge adjacent to Lountside, along with the laying of new top soil to the area. The laying of the base and binder course has taken place in the new widened area on the A511 adjacent to Lountside in preparation for the new surface. The binder layer has been installed on the new pedestrian footway on the A511 heading towards Coalfield Way and the footway is now open to pedestrians.

NEXT WEEK

Our programme of night time working, in place of daytime working, is commencing on Sunday 19th March 2017. Lane closures will be in place on approaches to, and around the roundabout. The works will be carried out between 8:00 pm and 6:00 am nightly and will be ongoing until the completion of the scheme in the summer.

PROGRESS PHOTOS



Eurovia dedicated Public Liaison Officer Joanne Plews

Tel: 07768 940 187 from Mon-Fri 08:00 to 18:00 hours

Email: joanne.plews@eurovia.co.uk

Emergency Out of Hours Contact: Tel: 0113 277 5360 (for Traffic management issues only)