

Weekly Construction Update – Friday 31st March 2017

Ashby-de-la-Zouch, Junction 13 – A42/A511/A512 Improvements

THIS WEEK

The construction of the newly aligned splitter island and the laying of new kerbs, has taken place at the junction of Coalfield Way and the A511 northbound towards Ashby. Works have continued on the infrastructure for the new traffic signals and street lighting with the installation of ducting within the new road crossings. A new maintenance layby has been constructed on the the northern Splitter Island on the A511, on the approach to the roundabout. Topsoil has been distributed in various areas around the works.

NEXT WEEK

Works will be ongoing with the laying of ducting for the new traffic signals and street lighting. Works on the new realigned splitter island at the end of Coalfield Way will continue with the installation of Type 1 stone. Grass seed will be applied to the new top soiled areas. Works will commence on the inner ring of the roundabout with topsoil strip and preliminary excavation for new deep drainage works within these locations. Night time works will continue from Sunday to Thursday, during the hours of 8:00 pm and 6:00 am, with lane restrictions around and on the approaches to the roundabout.

We would like to take this opportunity of thanking you for your co-operation during these necessary works.

PROGRESS PHOTOS



Eurovia dedicated Public Liaison Officer Joanne Plews

Tel: 07768 940 187 from Mon-Fri 08:00 to 18:00 hours Email: joanne.plews@eurovia.co.uk

Traffic management Emergency Out of Hours Contact: Tel: 0113 277 5360

For further information please visit:

www.leicestershire.gov.uk/roads-and-travel/road-maintenance/ashby-flagstaff-major-road-scheme