

Weekly Construction Update – Friday 7th April 2017

Ashby-de-la-Zouch, Junction 13 – A42/A511/A512 Roundabout Improvements

THIS WEEK

The laying of Type 1 Stone, has taken place on the newly aligned splitter island at the junction of Coalfield Way and the A511 northbound towards Ashby. Works have continued on the infrastructure for the new traffic signals and street lighting, with the installation of ducting across the carriageway. Widening works have commenced on the carriageway on the eastern side of the inner ring of the roundabout. The top soil has been stripped and preliminary ground excavation works have taken place to accommodate the new deep drainage system. Grass seed has been spread on the new top soil on the verges around the works area.

NEXT WEEK

Works will continue with the installation of the infrastructure for the new traffic signal crossings. Excavation works will be ongoing on the eastern side of the roundabout and commencement of works will take place excavating the ground to the western side.

Removal of the Armco Barriers on the A512 Ashby Road will be carried out in preparation for road widening works. Night time works will continue from Sunday to Thursday, during the hours of 8:00 pm and 6:00 am, with lane restrictions around and on the approaches to the roundabout.

PROGRESS PHOTOS



Eurovia dedicated Public Liaison Officer Joanne Plews

Tel: 07768 940 187 from Mon-Fri 08:00 to 18:00 hours Email: joanne.plews@eurovia.co.uk

Traffic management Emergency Out of Hours Contact: Tel: 0113 277 5360

For further information please visit:

www.leicestershire.gov.uk/roads-and-travel/road-maintenance/ashby-flagstaff-major-road-scheme