

Weekly Construction Update – Thursday 13th April 2017

Ashby-de-la-Zouch, Junction 13 – A42/A511/A512 Roundabout Improvements

THIS WEEK

The installation of ducting for the infrastructure for the new traffic signals and street lighting has continued. Widening works have continued on the carriageway on the eastern and western side of the inner ring of the roundabout. We have continued with ground excavation works to accommodate the new deep drainage system. Tactile paving has been installed on the new pedestrian crossing on the splitter island on the A511 towards Ashby and the binder course to accommodate safe foot flow is now in place. Removal of the Armco Barriers on the A512 Ashby Road is almost complete.

NEXT WEEK

Excavation works will be ongoing on both the eastern and western sides of the roundabout along with the building up of the area in preparation for the new carriageway. Removal of the Armco Barriers on the A512 Ashby Road will be ongoing. Works will commence on the excavation and removal of the verges on the A512 and the A511, in preparation for works to install kerbs and the new drainage system.

Night time works will continue from Tuesday to Thursday, during the hours of 8:00 pm and 6:00 am next week.

May we take this opportunity of wishing you a peaceful Easter.

PROGRESS PHOTOS



Eurovia dedicated Public Liaison Officer Joanne Plews

Tel: 07768 940 187 from Mon-Fri 08:00 to 18:00 hours Email: joanne.plews@eurovia.co.uk

Traffic management Emergency Out of Hours Contact: Tel: 0113 277 5360

For further information please visit:

www.leicestershire.gov.uk/roads-and-travel/road-maintenance/ashby-flagstaff-major-road-scheme