

Weekly Construction Update – Friday 17th February 2017

Ashby-de-la-Zouch, Junction 13 – A42/A511/A512 Improvements

THIS WEEK

The surface water drainage improvement works on the western verge into Coalfield Way have been completed. Pedestrians remain relocated from the footway into the left turn lane with protective barriers in place. The left turn filter into Coalfield Way remains closed with a diversion in place. The installation of BT street lighting ducting, in the footway adjacent to the closed left turn lane, has been completed. The carriageway widening works in this location are ongoing with the installation of type 1 stone and new kerbs. The reconstruction of the left turn footway has commenced, with the installation of new concrete edgings to the rear of the footway. The drainage works have been completed on the eastern verge of the Ashby outbound A511, in the direction of Lountside. Carriageway widening works have commenced in this location with the excavation of the existing verge to create an additional lane on the approach to the roundabout. Off-peak lane closures remain in place when required.

NEXT WEEK

The installation of the new western kerb-line on the A511 will continue. The left turn lane and entrance into Coalfield Way will remain closed and off peak lane closures will be implemented on the A511 outbound. Surfacing works on the newly widened area in the left hand turn lane will commence. Excavation works for the new approach to the roundabout will continue on the western verge.

Please note works will be undertaken on Saturdays mornings from tomorrow, Saturday 18th with lane closures from 07:00 until lunch time. Traffic flows and progress will be monitored on an ongoing basis.

PROGRESS PHOTOS



Eurovia dedicated Public Liaison Officer Joanne Plews - Mon-Fri 08:00 to 18:00 hours - Tel: 07768 940 187

Email: joanne.plews@eurovia.co.uk Emergency Out of Hours Contact: Tel: 0113 277 5360 (for Traffic management issues only).